

Minutes

Progress Meeting No. 11

Marquette Hospital Transportation Improvements Project

MQ15-020 and MQ17-025

BP17-04

Date: July 20, 2017

Time: 10:00 p.m.

Meeting Location: Engineering Department Conference Room at MSC

- 1) Attendees: Mario Calcaterra, Chris Rigoni (Bacco Construction)
Mik Kilpela, Keith Whittington (City of Marquette)
Jeff LaChapelle (MDOT)
- 2) Review of previous week's meeting minutes:
16-inch water main was not placed.
Sod was not placed on Seventh Street.
No additional gravel placed on US 41 east of Grove.
The retention basin outlet structure was completed.
- 3) Last Week's Work Completed:
 - a. Demolition: Stage 2 of the US 41 portion of the project – Misc. curb removal on Fisher as other utilities placed.
 - b. Storm: Stage 2 of US 41 project – con span placement a Hospital Drive completed.
Spillway poured for retention pound inlet.
Outlet structure revisions for retention pond has been completed
 - c. Sanitary: 15-inch sanitary sewer main replacement from EXSMH#2058 to PSMH#6. 8-inch sanitary sewer main replacement from PSMH#4 and #3 including structures. Replacement of PSMH#5.
 - d. Water: Stage 2 of US 41 project – 8-inch water main connect to existing on Fisher and water services.
 - e. Paving: Nothing new completed at this time.
 - f. Restoration: Ongoing top soil placement for Phase 2 of the local streets part of the project.
 - g. Electrical: Span wire for temp. traffic signal was relocated to an existing BLP pole. Guy wires and pole were removed that were in conflict with 10 x 11 ft. culvert locations.

4) Next Week's Work:

- a. Demolition:
Excavation in the retention pond area. Remove existing storm on Seventh Street. Start excavation for the 10' x 11' culvert area.
- b. Storm: Stage 2 of US 41 project – Place structures and piping from structure #120 to #116 to #112 on Seventh Street. Along with subsequent CB's. Install bypass line for the 10 x 11 culvert. Place stone bedding in arch pipe at Hospital Drive.
- c. Sanitary: Nothing new planned at this time.
- d. Water: Stage 2 of US 41 project – 16 inch water replacement at the 10 x 11 ft. culvert location.
- e. Paving: Phase 2 of US 41 of project – gravel placement from Grove Street intersection to the easterly project limits.
- f. Restoration: Possibly sod placement on Phase 2 of the Local Streets part of the project.
- g. Electrical: Nothing new planned at this time.

5) Coordination Issues:

- a. Construction Related:
Discussed the revisions required for the bypass line for the Whetstone Brook at Seventh Street. Mountain Engineering to have revisions made this afternoon.
John Gustafson from the MDEQ would like to have a pre-construction meeting for the wetland mitigation at Presque Isle Bog. Jim Compton with the City will also need to attend.

Property Related:

518 S. Seventh – settlement has been obtained

545 Fisher – agreement signed and should be approved at the City Commission meeting on July 26th. Obtained a right of entry to start work on the side slopes off of Seventh Street.

- b. Utilities/shutdown schedule:
Watermain shut down for the 16-inch water main replacement at Fisher and for Grove.
- c. Staking Needs: No issues.
- d. Safety: No issues.
- e. Traffic Control: No issues.

- 6) Work Revisions/Extra Work: Temp. Traffic signal strain wire relocation.
Design change for the area near the orphan parcel. Mik will get Mario the construction drawing and change/new quantities.
- 7) Erosion/Sediment Control: Mik working closely with the contractor. Silt fence repairs are ongoing. Double check silt bags in structures.
- 8) Miscellaneous Issues: Jeff LaChapelle discussed seasonal limitations on paving.
- 9) Action Items:
Property acquisitions.
Look at possibility of doing utility work on Grove Street between Homestead and US 41.
Will require a study into the traffic issues, conflicts, and delays.