

Minutes

Progress Meeting No. 11

Marquette Hospital Transportation Improvements Project
MQ15-020 and MQ17-025
BP17-04

Date: July 13, 2017

Time: 10:00 p.m.

Meeting Location: Lakeview Arena - Engineering Department Conference Room

- 1) Attendees: Mario Calcaterra, Chris Rigoni (Bacco Construction)
Mik Kilpela, Keith Whittington (City of Marquette)
- 2) Review of previous week's meeting minutes:
Span wire for temp. traffic signal was moved to ex. BLP pole.
Gravel was placed from POB to Sta. 12+51 (Phase 2) with gaps at Hospital Dr. and Grove St.
Stm. completed for structures 111, 111A, 112, and 110.
- 3) Last Week's Work Completed:
 - a. Demolition:
Stage 2 of US 41 project – clearing and grubbing completed at Seventh and US 41 to make ready for 10 x 11 culvert placement. Misc. curbing on Fisher Street for storm sewer placement. Partial removal of outfall structure for existing retention pond.
 - b. Storm: Pour "B-D" for the arch pipe foundation footing was completed.
Storm sewer completed for structures 111, 111A, 112, and 110 along with piping.
 - c. Sanitary: Nothing new completed.
 - d. Water: 8" water main was placed and under test for Fisher Street. Cut and caps completed.
 - e. Paving: Stage 2 of US 41 project – gravel was placed from POB to Sta. 12+51 with gaps at Hospital and Grove Street intersection locations.
Phase 2 of Local Streets part of the project – leveling course placed from point south of Rock to Baraga Avenue.
Overlaid Homestead Street.
 - f. Restoration: Ongoing top soil placement for Phase 2 of the local streets part of the project.
 - g. Electrical: Span wire for temp. traffic signal was relocated to an existing BLP pole.
Guy wires and pole were removed that were in conflict with 10 x 11 ft.

culvert locations.

4) Next Week's Work:

a. Demolition:

Stage 2 of the US 41 portion of the project – Misc. curb removal on Fisher as other utilities placed.

b. Storm: Stage 2 of US 41 project- con span (Arch Pipe) placement at Hospital Drive. Pour spillway for retention pond.

c. Sanitary: 15 inch sanitary sewer main replacement from EXSMH#2058 to PSMH#6. 8 inch sanitary sewer main replacement from PSMH#4 and #3 including structures. Replacement of PSMH#5.

d. Water: Stage 2 of US 41 project – 8-inch water main connect to existing on Fisher and water services. 16 inch water replacement at the 10 x 11 ft. culvert location.

e. Paving: Phase 2 of US 41 of project – gravel placement from Grove Street intersection to the easterly project limits.

f. Restoration: Possibly sod placement on Phase 2 of the Local Streets part of the project.

g. Electrical: Continuing to work on the temp. traffic signal for Phase 3 of the US 41 project.

5) Coordination Issues:

a. Construction Related:

Temp. traffic signal strain pole and guy wires at the NW corner of 7th and US 41 are in conflict with the 10 x 11 culvert placement. Strain wire for temp. traffic signal will be relocated to an existing BLP pole.

John Gustafson from the MDEQ would like to have a pre-construction meeting for the wetland mitigation at Presque Isle Bog. Jim Compton with the City will also need to attend.

Property Related:

518 S. Seventh – no progress. City has started condemnation process.

Orphan Parcel – still trying to track down the all the heirs.

545 Fisher – agreement signed and should be approved at the City Commission meeting on July 26th. Obtained a right of entry to start work on the side slopes off of Seventh Street.

b. Utilities/shutdown schedule:

Watermain shut down for the water main replacement on Fisher and for Grove.

c. Staking Needs: No issues.

- d. Safety: Trenches for utility replacements have been a little steep and the contractor was asked to side slope them out.
 - e. Traffic Control: No issues except a sign left over from the 4th of July parade.
- 6) Work Revisions/Extra Work: Temp. Traffic signal strain wire relocation.
Design change for the area near the orphan parcel. Mik will get Mario the construction drawing and change/new quantities.
- 7) Erosion/Sediment Control: No issues.
- 8) Miscellaneous Issues: No issues.
- 9) Action Items:
Property acquisitions.
Bypass method for Whetstone Brook at Grove – new setup looks good on our end. MDOT and MDEQ had a few comments for consideration.
Complaint at Planning Commission meeting from 616 Fisher Street regarding noise and working hours. Discussed with the contractor.