

Minutes
Progress Meeting No. 3
Marquette Hospital Transportation Improvements Project
MQ15-020 and MQ17-025
BP17-04

Date: May 18, 2017

Time: 10:00 p.m.

Meeting Location: Lakeview Arena - Engineering Department Conference Room

- 1) Attendees: Mario Calcaterra (Bacco Construction)
Mik Kilpela, Keith Whittington (City of Marquette)
- 2) Review of previous week's meeting minutes: No comments.
- 3) Last Week's Work Completed:
 - a. Demolition:
Phase 1 of the Local Streets portion of the project. Curb removal and d-way aprons along Seventh Street between Spring and Baraga Avenue.
Stage 1 of US 41 project earth excavation and shaping for the temporary travel lane cross overs and shoulder widening from Grove to McClellan area. Grading for the temporary road connection to Homestead Street.
 - b. Storm:
Phase 1 of the Local Streets portion of the project – catch basin castings have been placed.
Stage 1 for the U.S. 41 project – 12 inch slotted drain has been placed. 400 feet of 12" CMP culvert has been placed from Sta. 12+2400 to Sta. 12+800.
 - c. Sanitary: Nothing at this time.
 - d. Water: Nothing at this time
 - e. Paving: Phase 1 of the Local Streets portion has had partial agg. base placed. Curbing has been placed on Spring Street.
Stage 1 – all the agg. Based has been placed on the temp. travel lane cross overs and should widening areas.
 - f. Restoration: Nothing at this time.
 - g. Electrical: Phase 1 for Local Streets portion – conduit has been placed behind the curb

and under the roadway west of Seventh Street under Spring Street.

4) Next Week's Work:

a. Demolition:

Phase 1 of Local Streets portion – grading for curb between Spring and Baraga on Seventh Street.

Continue Stage 1 of the US 41 portion of the project for shaping of for the temporary travel lane cross overs. Removals for shoulder widening areas.

b. Storm:

Temp. culvert placement across temporary roadway connect to Homestead Street.

c. Sanitary: Nothing planned.

d. Water: Nothing planned.

e. Paving: Phase 1 of the Local Streets portion – place curbing between spring and Baraga Avenue on Seventh Street. Possibly start on sidewalk on Spring Street.

Stage 1 of the US 41 project – paving of temp. cross overs and land widening areas.

f. Restoration: Nothing planned at this time.

g. Electrical:

Wright Electric will start prepping to make ready for Stage 2. This is for the temporary traffic signal system.

5) Coordination Issues:

a. Construction Related:

Hospital fence on the west end of Spring Street was moved by G&J for the hospital.

Gas marker at 651 Spring was relocated by SEMCO due to conflict with sidewalk.

AT&T cable conflict on Spring Street. Has not been fixed yet by AT&T. Bacco moved temporarily. Still have not relocated anything on US 41.

BLP relocated poles on the 300 and 500 blocks of Seventh Street. 500 block will require Charter and AT&T to move utilities to new poles.

Reminded Bacco that before any resident notifications are sent out the City engineer will require a copy for review.

- b. Property Related:
 - 601 Fisher – agreement has been signed. Issue with title chain.
 - 518 S. Seventh – no progress. City has started condemnation process.
 - 718 Homestead – agreement has been signed.
 - 524 Fisher – Owner has signed off on Consent to Grade form.
 - 601 Grove – Waiting for owner response.
 - c. Utilities/shutdown schedule:
 - Nothing required at this time.
 - d. Staking Needs:
 - Reminded contractor to have lathe with stationing throughout the project for reference points..
 - e. Safety:
 - No issues.
 - f. Traffic Control:
 - All issues brought up by MDOT last week have been taking care of. Reminded Contractor the City needs their weekly reports on their traffic control reviews.
- 6) Work Revisions/Extra Work:
 - No subbase required for the temp. Road connect to Homestead Street.
- 7) Erosion/Sediment Control:
 - Filter bags need to be cleaned out.
 - Gravel check dams need to be checked and maintained.
 - Additional silt fence required at temp. roadly connection to Homestead Street.
- 8) Miscellaneous Issues:
 - Concrete pre-production meeting will be run by the city after next week’s weekly meeting.
- 9) Action Items:
 - Property acquisitions.
 - Bypass method for Whetstone Brook will require a P.E. to design, seal, and sign.
 - City is working on QA for Concrete.